

46th & WORNALL COMMUNITY IMPROVEMENT DISTRICT #2

FYE 4/30/2024 BUDGET

BUDGET MESSAGE:

The 46th & Wornall Community Improvement District #2 was formed as a political subdivision of the State of Missouri on October 27, 2016. The District was formed for the purpose of providing revenue sources to assist with and support the financing of the costs of certain public and private improvements that serve the area encompassing the District. The District's sole source of revenue is a 1% sales tax that will terminate 20 years from the date upon which any sales tax is levied within the District. The collection of the CID Sales and Use Tax commenced on 4/1/2023.

FYE 4/30/2024*

Proposed

FUNDS AVAILABLE:

- Cash on Hand (Beginning of Fiscal Year)	\$	-
---	----	---

ESTIMATED REVENUE:

- 1% CID Sales and Use Tax (commenced 4/1/2023)	\$	300,000
- Developer Advances	\$	6,200
		293,800

TOTAL ESTIMATED FUNDS AVAILABLE & REVENUE:	\$	306,200
--	----	---------

ESTIMATED EXPENDITURES:

- Administrative Fee	\$	-
- D&O Insurance for Board of Directors	\$	1,200
- Legal Fees	\$	5,000
- Audit	\$	-
- Developer reimbursement of Advanced Project Costs	\$	-
See attached Pay App from Contractor for Detailed Breakdown of Project Costs	\$	290,000
- Services	\$	-
		296,200

TOTAL ESTIMATED EXPENDITURES:	\$	296,200
-------------------------------	----	---------

FUNDS AVAILABLE:

- Cash on Hand End of Fiscal Year	\$	10,000
-----------------------------------	----	--------

* Estimated Values.

APPLICATION AND CERTIFICATE FOR PAYMENT

To: CCL Parking LLC
4534 Wornall Road
Kansas City, MO 64111

PROJECT: Plaza II - **GARAGE AND SITE**
4604 Wornall Road
Kansas City, MO 64111

APPLICATION NO: 25

APPLICATION DATE: 12/06/2022
PERIOD FROM: 11/01/2022
PERIOD TO: 11/30/2022

ATTN: Joe Morrison

FROM (CONTRACTOR): RYAN COMPANIES US, INC.
533 S 3rd St. Suite 100
Minneapolis, MN 55415

PROJECT NO: 004720-000

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY			
Change Orders approved in previous months by Owner		ADDITIONS	DEDUCTIONS
TOTAL		917,815.61	26,881.03
Approved This Month			
Number	Date Approved		
			0.00
TOTALS		917,815.61	26,881.03
Net change by Change Orders			890,934.58

ORIGINAL CONTRACT SUM		\$23,500,928.00
Net change by Change Orders		\$890,934.58
CONTRACT SUM TO DATE		\$24,391,862.58
TOTAL COMPLETED & STORED TO DATE		\$24,099,402.25
RETAINAGE 10.0% Lump Sum		\$2,409,940.23
EARLY RELEASED RETAINAGE (see summary)		\$0.00
TOTAL EARNED LESS RETAINAGE		\$21,689,462.03
LESS PREVIOUS CERTIFICATES FOR PAYMENT		\$20,839,219.94
CURRENT PAYMENT DUE		\$850,242.09
AMOUNT DUE FROM PREVIOUS APPLICATIONS		\$0.00
TOTAL AMOUNT DUE		\$850,242.09

DocuSigned by:
C Russ Lewton
By 81F9F386B69C4E1...

OMPANIES US, INC.

DATE: 12/6/2022

ARCHITECT'S CERTIFICATE FOR PAYMENT

DocuSigned by:
AR JOSE L. RANGEL
By F6081BB84F41432...

DATE: 12/9/2022

State of: Missouri

County of: Jackson

Subscribed and sworn to before me this _____ day of _____, 20____.
Notary Public:

My Commission expires:

CONTINUATION SHEET
 AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing
 Contractor's signed Certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

AIA DOCUMENT G703

GARAGE AND SITE

CCL PARKING LLC
 APPLICATION NUMBER: 25
 APPLICATION DATE: 12/06/2022
 PERIOD FROM: 11/01/2022
 TO: 11/30/2022

ITEM No.	DESCRIPTION OF WORK	SCHEDULED VALUE	BUDGET RECONCILIATION	CHANGE ORDER	REVISED VALUE	WORK COMPLETED		Total Completed and Stored To Date (F+G+H)	% (I/C)	Balance To Finish (C-I)
						PREVIOUS APPLICATIONS	This Application Work in Place Stored Materials (not in D or E)			
	011000 - General Conditions	694,384.16	23,323.29	(95.22)	717,517.01	717,517.01		717,517.01	100.00%	0.00
	015000 - General Requirements	404,715.49	86,119.86	(37,800.00)	415,235.35	415,235.35		415,235.35	100.00%	0.00
	024100 - Demolition & Structure	52,000.00	6,629.00	0.00	58,629.00	58,629.00		58,629.00	100.00%	0.00
	033000 - Cast In Place Concrete	4,605,201.00	(1,414,581.55)	92,328.00	3,375,275.45	3,375,275.45		3,375,275.45	100.00%	0.00
	033800 - PT slab	0.00	0.00	0.00	0.00	0.00		0.00	0.00%	0.00
	034000 - Precast Concrete	4,749,312.00	34,290.00	28,840.00	4,841,282.00	4,841,282.00		4,841,282.00	100.00%	0.00
	042200 - Masonry	242,338.76	0.00	270,984.41	784,307.58	272,882.56	290,629.41	563,511.97	71.85%	220,795.61
	051200 - Steel Fabrication	62,240.41	0.00	23,102.00	108,444.41	108,444.41		108,444.41	100.00%	0.00
	055000 - Misc. Metals	64,187.32	23,000.00	5,047.00	97,281.32	87,187.32	10,094.00	97,281.32	100.00%	0.00
	071400 - Water/Dampproofing	50,000.00	0.00	0.00	50,000.00	50,000.00		50,000.00	100.00%	0.00
	072100 - Insulation	127,103.38	0.00	12,569.64	152,242.66	11,383.00	140,859.66	152,242.66	100.00%	(0.00)
	072100 - Metal Wall Panels	233,871.94	0.00	0.00	233,871.94	84,768.00	133,994.10	218,762.10	93.54%	15,109.84
	075100 - Roofing	216,063.24	0.00	0.00	216,063.24	216,063.24		216,063.24	100.00%	(0.00)
	078200 - Fireproofing	25,000.00	0.00	0.00	25,000.00	18,647.00		18,647.00	74.59%	6,353.00
	079200 - Joint Sealers, Caulking	194,242.00	0.00	0.00	194,242.00	66,046.00		66,046.00	34.00%	128,196.00
	081100 - Doors, Frames & Hardware	17,000.00	0.00	0.00	17,000.00	0.00		0.00	0.00%	17,000.00
	083300 - Overhead Doors / Grilles	16,000.00	8,986.00	0.00	24,986.00	22,971.00		22,971.00	91.94%	2,015.00
	088100 - Glass & Glazing	16,600.00	0.00	5,660.65	27,921.30	8,136.00		8,136.00	29.14%	19,785.30
	092100 - Drywall Systems	30,780.00	0.00	8,069.00	46,918.00	0.00		0.00	0.00%	46,918.00
	111300 - Dock Equipment	1,024.00	0.00	0.00	1,024.00	619.00		619.00	60.45%	405.00
	142000 - Elevators	464,732.36	0.00	0.00	464,732.36	274,568.26		274,568.26	59.08%	190,164.10
	210000 - Fire Protection	359,495.99	0.00	0.00	359,495.99	359,495.99		359,495.99	100.00%	(0.00)
	220000 - Plumbing	940,891.00	0.00	11,300.00	963,491.00	963,491.00		963,491.00	100.00%	(0.00)
	230000 - HVAC	934,347.07	0.00	0.00	934,347.07	917,467.21	6,230.00	923,697.21	98.86%	10,649.86
	260010 - Electrical Systems	1,706,928.76	52,470.11	0.00	1,759,398.87	1,759,398.87		1,759,398.87	100.00%	0.00
	312000 - Earthwork	337,000.00	0.00	38,863.12	414,726.24	386,748.52		386,748.52	93.25%	27,977.72
	312300 - Structural Excavation	3,361,762.00	(104,448.21)	0.00	3,257,313.79	3,257,313.79		3,257,313.79	100.00%	0.00
	312500 - Soil Erosion Control	7,500.00	0.00	0.00	7,500.00	4,000.00		4,000.00	53.33%	3,500.00
	320100 - Site Concrete	325,600.00	(313,832.00)	0.00	11,768.00	11,768.00		11,768.00	100.00%	0.00
	320101 - Site Footings	0.00	1,377,855.50	0.00	1,377,855.50	1,377,855.50		1,377,855.50	100.00%	0.00
	321300 - Asphalt Paving	61,760.00	0.00	0.00	61,760.00	0.00		0.00	0.00%	61,760.00
	323100 - Fences and Gates	6,500.00		83,045.00	172,590.00	0.00		0.00	0.00%	172,590.00
	329100 - Planting, Irrigation Systems	42,000.00	0.00	120,810.50	283,621.00	41,164.50	26286.5	67,451.00	23.78%	216,170.00
	329510 - Site Signage	10,000.00	0.00	(10,000.00)	(10,000.00)	12,276.25	-22,276.25	(10,000.00)	100.00%	0.00
	330000 - Site Utility Services	242,203.00	39,594.00	7,800.00	297,397.00	261,720.75		261,720.75	88.00%	35,676.25
	337000 - Site Electrical Systems	69,129.00	52,689.89	103,197.00	328,212.89	64,934.00	21,601.00	86,535.00	26.37%	241,677.89
	541000 - Off-Site Construction	524,330.00	0.00	0.00	524,330.00	265,325.62	156,644.79	421,970.41	80.48%	102,359.59
	501000 - Design Costs	7,500.00	0.00	0.00	7,500.00	7,500.00		7,500.00	100.00%	0.00
	504000 - Insurance & Misc	350,276.79	0.00	8,526.27	367,329.33	361,047.45	6,281.88	367,329.33	100.00%	(0.00)
	506000 - Quality Assurance Testing	118,234.00	0.00	0.00	118,234.00	118,234.00	0.00	118,234.00	100.00%	0.00
	511000 - Weather Conditions	38,161.00	0.00	0.00	38,161.00	38,161.00	0.00	38,161.00	100.00%	0.00
	531000 - Proj Mgmt Personnel	917,559.65	225,076.83	3,360.00	1,149,356.48	1,149,356.48	0.00	1,149,356.48	100.00%	0.00
	602000 - Contingency	794,724.69	(97,172.72)	0.00	697,551.97	558,467.93	139,084.04	697,551.97	100.00%	0.00
	661000 - Contractor's Fee	550,126.00	0.00	115,327.21	780,780.42	609,307.36	35,284.30	644,591.66	82.56%	136,188.76
	Estimated Sales Tax Savings	(471,896.40)	0.00	0.00	(471,896.40)	0.00		0.00	0.00%	(471,896.40)
		23,500,928.00	0.00	890,934.58	24,391,862.58	23,154,688.82	944,713.43	24,099,402.25	98.80%	1,183,394.91